



BIG RIVER COALITION, LLC

5600 Janice Avenue
Kenner, LA 70065

Direct Line: (504) 338-3165
sean.duffy@bigrivercoalition.org

July 7, 2026

MISSISSIPPI RIVER SHIP CHANNEL (MRSC) DREDGE UPDATE 7726

Members,

The U.S. Army Corps of Engineers (USACE) started Fiscal Year 2026 channel maintenance dredging on the Mississippi River Ship Channel (MRSC) with the hopper dredge NEWPORT on February 27, 2026. The Carrollton Gage (New Orleans) crested at a high of 9.02 feet on July 2, 2026, the highest stage for the year to date, and is expected to remain steady near 9 feet for the next week. The Bar Pilots continue to operate with their inbound flocculation-based transit recommendation for all inbound vessels with a draft of 40 feet or greater to only enter Southwest Pass “10 hours before high tide in Pilottown to the time of high tide in Pilottown due to flocculation conditions” The official Notice is attached.

INDUSTRY DUSTPAN DREDGE(S) WORKING THE CROSSINGS ABOVE NEW ORLEANS:

WALLACE McGEORGE: The industry dustpan dredge WALLACE McGEORGE continues dredging on assignment at Red Eye Crossing (Mile 224 Above Head of Passes [AHP]). The dustpan began dredging on the Crossings in FY 26 on May 26, 2026.

JADWIN: The government dustpan dredge JADWIN continues dredging at Belmont Crossing (Mile 154 AHP). The dredge began dredging on the Crossings on June 11, 2026.

INDUSTRY HOPPER DREDGE(S) WORKING IN SOUTHWEST PASS (SWP):

The hopper dredges continue to perform agitation dredging in a coordinated effort to break up the severe flocculation. Prior to this year flocculation had not been reported above the Head of Passes.

FREDERICK PAUP: The large new hopper dredge FREDERICK PAUP (Manson Construction) is dredging at the Head of Passes. The new hopper dredge replaced the GLENN EDWARDS on Early Award Hopper Contract #2-2026 on June 7, 2026. Manson began work under this contract on April 9, 2026.

NEWPORT: The hopper dredge NEWPORT (Manson Construction) is dredging from Mile 0.5 Below Head of Passes (BHP) to Mile 3.5 BHP. The hopper dredge is working under the 2026 Early Award #1 regional hopper dredge contract for a small hopper dredge and did previously work on the Calcasieu River (Lake Charles) under this regional contract.

GOVERNMENT HOPPER DREDGE(S) WORKING IN SOUTHWEST PASS:

WHEELER: The USACE hopper dredge WHEELER will resume dredging under Readiness Exercise #3-2026 from Mile 7 BHP to Mile 9.5 BHP overnight. Readiness Exercise #3-2026 is schedule from July 7 to July 27 (2026).

BIG RIVER COALITION, LLC

MAXIMUM DRAFT RECOMMENDATIONS PER PILOT ASSOCIATION (UPDATED December 12, 2025 50-feet, the first adjustment since July 7, 2023)

New Orleans Baton Rouge Steamship Pilots Association (NOBRA): The NOBRA maximum draft recommendation is 50 feet (freshwater) from Mile 180 AHP to Mile 88 AHP as implemented on December 11, 2025. The maximum draft recommendation from Mile 180 AHP to Mile 233.8 AHP remains 45 feet.

Crescent River Port Pilots Association (CRPPA): The CPPRA maximum draft recommendation throughout their route remains 50 feet (freshwater).

Associated Branch Pilots of the Port of New Orleans (Bar Pilots): The Bar Pilots maximum draft recommendation remains 50 feet (freshwater) throughout their route.

Associated Federal Pilots and Docking Masters of Louisiana (Federal Pilots): The Federal Pilots increased their maximum draft recommendations to the following to match the draft adjustment to 50 feet to Mile 180 on December 12, 2025: **50 feet from Sea Buoy to Mile 180 AHP, 45 feet Mile 180 AHP to 232.4 AHP and 40 feet Mile 232.4 AHP to 233.8 AHP.**

The controlling maximum freshwater draft for the MRSC from Mile 180 AHP (Philadelphia Point) to the Southwest Pass Sea Buoy is 50 feet (freshwater) as revised on December 12, 2025.

Sincerely,

Sean M. Duffy, Sr.

Sean M. Duffy, Sr.
President and CEO